

'5-year warranty' Installation Card

The device must be mounted and installed by a certified installer in accordance with Regulation (EU) No 517/2014. The installer is obliged to complete points I and II of this Installation Card, which must be confirmed by a stamp and signature in point II.

Labels with the product's serial code should be affixed to the places indicated by the dashed rectangles in point I. Two pieces of labels are located inside the cover of the electrical connection of the indoor and outdoor units of VESPER air conditioners. The second label should be stuck on the indoor and outdoor units themselves (the suggested place is the electrical connection cover; in the case of the outdoor unit inside the cover, so that weather conditions do not damage the label).

Periodical inspection and maintenance in point III must be performed by a certified installer within the meaning of Regulation (EU) No. 517/2014 (hereinafter referred to as the service technician). The service must be confirmed with an appropriate entry in point III of the '5-year warranty' Installation Card and registered electronically in the manner specified in point VI of the '5-year warranty' Terms. The first service should be performed a maximum of 6 months from the date of installation of the device. Then, the period between particular services cannot be shorter than 5 months and longer than 7 months.

The service can consist of the following activities:

- 'cleaning' - after disconnecting the device from the power supply, thoroughly cleaning the elements of the external and internal units and replacing/cleaning the filters according to the guidelines in the technical documentation
- 'verification' - checking the electrical connection and its components, the condensate drainage system and operation of the device
- 'fumigation' - fungal removal and disinfection of the indoor unit's exchanger
- 'leak test' - verification of the tightness of the refrigeration system and removal of possible leaks and refilling the refrigerant

In justified cases, the service technician may decide to carry out additional service activities on her/his own responsibility. This should be noted on the back of this Installation Card and confirmed by the legible signature of the technician.

I – General information				
Label – indor unit		Label – outdoor unit		
				
The area of the room where the VESPER unit is installed, m ²				
The distance between the indoor and the outdoor units, m				
The level difference between the indoor and the outdoor units, m				
Mass of R32 refrigerant in the system, kg				
II – After installation tests				
I confirm that the leak test has been carried out and the system is tight (no refrigerant leaks), and the pressure in the system is within the ranges specified in the technical documentation and is as follows:				
- Low-pressure side.....Pa				
- High-pressure side.....Pa				
Name.....				
F-gas certificate no.....				
				Stamp and signature of installer
III – Periodic inspection and maintenance				
L. P.	Activity	Date	F-gas certificate no.	Signature of installer
I service	Cleaning and verification			
II service	Cleaning, verification, fumigation and leak test			
III service	Cleaning and verification			
IV service	Cleaning, verification, fumigation and leak test			
V service	Cleaning and verification			
VI service	Cleaning, verification, fumigation and leak test			
VII service	Cleaning and verification			
VIII service	Cleaning, verification, fumigation and leak test			
IX service	Cleaning and verification			
X service	Cleaning, verification, fumigation and leak test			